

RG 104, Sequence 45

8KRA-104-84-045, Monthly Ledger Papers of Work Done, Materials Used & Quantity & Cost of Work.
1902-1904: Reports of Work Done on the Construction of the New Denver Mint. September 1902-August 1904.

Total quantity and cost of work to date.

Lee Ellery
Superintendent

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.		
Elevators Boilers, setting &c	Forward.....			1,000 1,000 Less 20% 400 2,000 400 1,600			6,800 ft 8,800 ft 300 1,800 3,600 6,600 700 2,275 359 718 5,000 7,500 1,680 1,500 700 2,100 21,400 1,600 10,000 7,000 500 4,500 86,573		Plumbing pipe Steam heating pipe Economizer Gal. iron vent ducts Elec. wire conduits Arterian well Outlet boxes Marble Radiators 1/2 bost stack bruching Draft fan and engine Medium pressure steam pipe Elevator work Heating chamber Boilers &c Plumbing fixtures Terrazzo floors Ventilating fans & motors.	
Boilers, setting &c Pipe work				1,000 500 Less 20% 300 1,500 300 1,200			1 6,000 3,990 1,500 582 1,800 10,000 8,500 1,000 33,372.00 Less 20% 6,664.40 26,707.60		Economizer Power wiring 1/2 bost stack bruching " " draft fan & engine Air compressor Boilers &c High & Medium pressure pipe Hot Water heater	
Lighting fixtures				Less 20% 1,500 300 1,200			Less 20% 1,500 300 1,200		Lighting fixtures	
Forward.....										

Lee Illery
Superintendent

Lee Illery
 Superintendent

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

[illegible]

Mint Building, Denver, Colo.

July 30. 1904.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.		
Forward.....							6,800 ft	10,200			Plumbing pipe
Boiler setting				1000			8,800	4,400			Steam heating pipe
Ventilating fans & motors.				See 1,500				300			Economizers
				has 20% 3000			1800	3,600			Gal. Iron Vent Ducts
				\$1,200			33000	6,600			Elec. Wire Conduits
							700	2,275			Artesian Well
							357	718			Outlet pipes
							5000 a ft.	7,500			Marble
							84	1,680			Radiators
								1,500			1/2 foot stack bracing
								700			Draft fan and engine
								2,100			Medium pressure steam pipe
								20,400			Elevator work
								1,600			Heating chamber
								9,000			Boiler settings, etc
								7,000			Plumbing fixtures
								500			Ferrazo floors
								4,500			Ventilating fans & motors.
								\$84,473.00			
							has 20% 16,894.60				
							\$67,578.40				
Boiler setting				1,000			1	6,000			Economizer
				has 20% 200				3,990			Power wiring
				800				1,500			1/2 foot smoke stack bracing
								582			" " Draft fan and engine
								1,800			Air compressor
								9,000			Boilers
								8,000			High & Medium pressure pipe
								1,000			Feed Water heater
								31,872.00			
							has 20% 6,274.40				
							\$25,597.60				
Forward.....											

Lee Ellery Supt.

U. S. Mint Building Denver, Colo. June 30 1904.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Cement floors, &c.	cu. yds.	100	6.00	600.			12000 c. y	4,800		40 Excavating
Stutwork	lbs.	30,000	.06	1,800			6950 "	41,900		6- Concrete, Cement floors, &c
Plastering	Sq. yds.	200	7.00	1,400			110 M	2,200		20- common brick
Plaster cornice	lin. ft.	170	1.50	255			50 "	3,000		60- Fire brick
Mainscotting (Marble)	Sq. "	100	2-	200			20 "	2,000		100- Enamelled brick
Floor Tiles	"	1000	.50	500			15000 s. ft.	7,500		.50 I.C. partition
Marble columns & pilasters.		4	250.	1,000			3000 "	1,950		.65 " floor arches
Flooring (Wood)	Sq. ft.	12,000	12 1/2	1,500			15400 c. ft.	38,500		2.50 Granite
Doors		60	50.	3,000			10000 s. "	1,500		.15 Galvanized iron flues
Windows		12	40.	480			150000 lbs	10,800		.06 Steel floor framing
Wood base skirting	lin. ft.	1200	25	3000	9,775.00		100,000 "	3,000		.03 " framing, coal vault
			Less 10%		977.50		94,000 "	6,580		.07 False ceiling
					8,797.50		100,000 "	3,000		.03 Vault lining
							20,000 "	2,000		.10 Framing ceiling lights
							20700 s. yds	14,630		.70 Plastering
							2520 c. ft.	3,780		100 Plaster cornice
							6400 s. "	12,800		2- Marble Wainscot.
							2967	2,967		1- Copper work
								11,000		Stair work
								23,500		Window Grilles
								2,800		Sidewalk
								975		Street curb.
								2,000		Iron balustrades
							100	3,880		40. Windows
							200 s. ft.	3,000		100 Flagging, 2nd floor.
								300		handic. standards.
							2	4,000		2000 Bronze doors
							12	3,000		250 Marble columns & pilasters
							150	450		300 Ventilating registers
								36.00		.60 Paving off driveway
							4000 s. ft.	2,000		.50 Marble floor tiling
							826	4,500		.50 Doors with trim
							1	100		Bronze shield
							12 s. ft.	1,500		12 1/2 Wood flooring
							1200 l. "	300		25 " base skirting
							Less 10%	229,612.00		
								22,961.20		
								206,650.80		
Burglar Proof Vaults				22,000	22,000			22,000		Burglar Proof Vaults
				Less 10%	2,200		Less 10%	2,200		
				\$19,800				19,800		
										Lee Sillery Superintendent.

U. S. Mint Building, Denver, Colo June 30, 1904

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Plumbing fixtures Marble work Heating Chamber Boilers & Settings Fans & Motors Elevators.	Forward.....	5	70.	350			6800	\$4 10,200		Plumbing pipe
	sq. ft	100	1.50	150			8800	4 400		Steam heating "
				1,000				300		Economizer
				5,000			1800	36.00		Gal. Inm Vent Ducts
				1,000			33000	6.600		Electric Wire Conduits
				4,000	11,500		700	2,275		Artesian Well
							359	718		Outlet boxes
							5000	7,500		Marble
							84	1,680		Radiators
								1,500		1/2 Cost stack breeching
								700		Draft fan & engine
								2,100		Medium pressure steam pipe
								20,400		Elevator work
								1,600		Heating Chamber
								8,000		Boilers, Settings, &c
								7,000		Plumbing fixtures
								500		Iron & Steel
								4,000		Ventilating fans & motors.
								82,973		
								Less 20%		
								16,594 60		
								\$66,378 40		
Boilers, &c High pressure pipe Air compressor Power Wiring				4,000			1	6 000		Economizer
				700				3 990		Power wiring
				250				1,500		1/2 Cost smoke stack breeching
				990	594000			582		" draft fan & engine
								1,800		Air Compressor
								8,000		Boilers
								8,000		High & Medium pressure pipe
								1,000		Hot Water heater
								30,872 00		
								Less 20%		
								6,174 40		
								24,697 60		

Lee Ellery
Superintendent

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of Mint Building, erecting
Quarterly at Denver, Colo., June 30, 1904, 189

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary office	1	474	Sold	Brought forward				Brought forward			
Office desk (Supt.)	1	368	Good								
" " (Clerk)	1	22	"								
" " (Inspector)	1	18	"								
" Chains	1	10	"								
"	2	7	"								
"	4	6	"								
Typewriter	1	96	"								
Heating Stove	1	7.50	Sold								
Water Cooler	1	325	Good								
Bookcase	1	500	"								
Scales	1	250	"								
Lamp	1	60	"								
Oil can	1	15	"								
Glasses	6	25	Broken								
Tools	2	25	Worn out								
Thermometers	6	250	Broken								
Carried forward				Carried forward							
		\$1020 00									

Lee S. Lleroy
Superintendent.

Mint Building,
Denver, Colo.

June 30, 1904.

Report of Work Done
(Sheet No 22).

U. S. Mint Building, Denver, Col. May 31 1902.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Concrete	cu yd.	600	6.00	3600			12000 c. y	4800		40 Excavation
Driveway paving	Sq. ft.	1000	.60	600			6850 "	41100		600 Concrete
Plastering	Sq. yd.	400	.70	280			110 M	2200		20 Common brick
Marble Wainscot	Sq. ft.	400	2.00	800			50 "	3000		60 Fire brick
" floor tiling	"	3000	.50	1500			20 "	2000		100 Grameled brick
" columns and pilasters		4	250.	1000			15000 sq. ft.	7500		50 F. C. partition
Bronze shield		1		100			3000 "	1950		60 " floor arches
Doors and trim		30	50.	1500			10400 c. "	38500		200 Granite
Windows with trim		5	40.	200			10000 sq. "	1500		15 Galvanized iron flues
							15000 lb.	9000		50 Steel floor framing
							100000 "	3000		.03 " framing, coat vault
							94000 "	6500		.07 False ceiling
							100000 "	3000		.03 Vault lining
							20000 "	2000		10 Squaring ceiling lights
							18900 sq. ft.	14490		70 Plastering
							2350 lb. ft.	3525		150 Plaster cornice
							6300 sq. "	12600		2 Marble wainscot
							2967 "	2967		1 Copper work
								11000		stair work
								23500		Windows Grilles
							8000 sq. ft.	2800		Sidewalk
							650 lin. "	975		Street curb
								2000		Iron balustrades
							85	3400		40 Windows
							2000 sq. ft.	3000		150 Flagging, 2nd floor
								300		Large standards
							2	4000		2000 Bronze doors
							8	2000		250 Marble columns & pilasters
							150	450		300 Ventilating registers
							6000	3600		60 Laving off driveway
							3000	1500		50 Marble floor tiling
							30	1500		50 Doors with trim
							1	100		Bronze shield
								21983700		
							Less 10%	2198370		
								19785330		

Lee Siller
Superintendent.

U. S. Mint Building, Denver, Col.

May 31, 1904.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....							6.500 ft	10,200		150 Plumbing pipe
Plumbing fixtures		15	17.00	1,050			8,800 "	4,400		50 Steam heating "
Marble work	Sq. ft.	500	1.50	750				300		Economizer
Ferrazzo floor	"	1000	.50	500			1800 "	3600		2- Gal. Iron Vent Ducts.
Heating Chamber				500			33000 "	6,600		20 Electric Wire Conduits
Medium pressure steam pipe	ft.	100	3.50	350			700 "	2,275		325 Silexian Well
Boilers				2,000			359	718		2- Outlet pipe
Ventilating fans and motors.				3,000	8,150		4,900 sq. ft.	7,350		150 Marble
							84	1,680		20 Radiators
								1,500		1/2 foot stack bracing
								700		Draft fan & engine
							6000 ft.	2,100		30 Medium pressure steam pipe
								10,400		Elevator work
								600		Heating Chamber
								3,000		Boiler settings, &c
								6,650		70 Plumbing fixtures
							1000 sq. ft.	500		50 Ferrazzo floors
								3,000		Ventilating fans & motors
								71,473.00		
							Less 20%	14,294.60		
								\$57,178.40		
Boilers				2,000			1	6.000		Economizer
High & Medium pressure pipe	ft	400	2,500					3,000		1/2 foot smoke stack bracing
Feed Water heater				200	4,700.00			1,500		" " draft fan & engine
					940.00			582		Air Compressors
					3,760.00			1,550		Boilers
								4,000		Medium & High pressure pipe
								7,300		Feed Water heater
								1,000		
								24,932.00		
							Less 20%	4,986.40		
								\$19,945.60		

Lee Ellery
Superintendent

U.S. Mint Building

Denver, Colo., April 30 1904

Sheet 22

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Concrete	cu. yd.	350	6.00	2,100			12,000 c.y.	4,800	40	Excavation
Paving driveway	sq. ft.	5,000	.60	3,000			6,250 "	3,750	60	Concrete
Plastering	sq. yd.	200	.70	1,400			110 M	2,200	20	Common brick
Plaster cornice	lin. ft.	250	1.50	375			50 "	3,000	60	Fire brick
Marble wainscot.	sq. "	400	2.00	800			20 "	2,000	100	Enamelled brick
Marble columns + pilasters		4	250	1,000			15,000 sq. ft.	7,500	50	I. C. Partition
Ventilating registers		150	3.00	450	9,125.00		3,000 "	1,950	.65	" Floor arches
							15,100 c. "	38,500	250	Granite
							10,000 sq. "	1,500	15	Galvanized iron flues
							150,000 lbs.	9,000	.06	Heavy floor framing
							100,000 "	3,000	.03	" framing, coal vault
							94,000 "	6,580	.07	Floor ceiling
							100,000 "	3,000	.03	Vault lining
							20,000 "	2,000	.10	Framing of ceiling lights
							18,500 sq. ft.	14,210	.70	Plastering
							2,350 lin. ft.	3,525	150	Plaster cornice
							5,000 sq. "	11,800	200	Marble wainscot
							2,967	2,967	10	Copper work
								11,000		Effair work
								23,500		Windows
							8,000 sq. ft.	2,800	35	Sidewalk
							650 lin. "	975	150	Street curb.
								2,000		Iron balustrades
							80	3,200	40	Windows
							2,000 sq. ft.	3,000	150	Flagging, 2nd floor
								300		Railroad standards.
							2	4,000		Bronze doors
							4	1,000		Marble columns + pilaster
							150	450		Ventilating registers
							5,000 sq. ft.	3,000	100	Paving off driveway
								210,257.00		
							Less 10%	21,025.70		
								189,231.30		

Lee Sillery
Superintendent.

U. S. Mint Building, Denver, Colo. April 30, 1904.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Plumbing fixtures	Forward.....	80	70 ⁰⁰	5,600			6,800 ft.	10,200		1 ⁰⁰ Plumbing pipe
Marble work	sq. ft.	1400	1 ⁵⁰	2,100			8,800 "	4,400		50 Steam heating pipe
Steam heating pipe	ft.	1000	.50	500				300		Economizer
Heating chamber				100			1,800 "	3,600		2- Gal. iron vent ducts
Medium pressure steam pipe	ft.	200	3 ⁵⁰	700			33000 "	6,600		20 Electric wire conduits
Draft fan and engine				100			700 "	2,275		32 ⁵ Artesian well
Boiler settings				1,000	10,100 00		357	718		2- Outlet boxes
				has 20% 2,020 00			4,400 sq. ft.	6,600		1 ⁰⁰ Marble
				\$ 8,080 00			84	1,680		20 Radiators
								1,500		1/2 Cost stack bracking
								700		Draft fan and engine
								1,750		35 ⁰ Medium pressure steam pipe
								16,400		Elevator work
								100		Heating Chamber
								1,000		Boiler settings
							80	5,600		70 Plumbing fixtures
								63,423 00		
							has 20% 12,684 60			
							\$ 50,738 40			
Boiler settings				2,000			1	6,000		Economizer
Medium & high pressure pipe	ft.	600	8 ⁰⁰	4,800				3,000		Power wiring
Feed water heater				800				1,500		1/2 Cost smoke stack bracking
Air compressor				1,250	8,850 00			582		- Draft fan and engine
				has 20% 1,770 00				1,550		Air compressors
								2,000		Boiler settings
								4,800		Medium & high pressure pipe
								800		Feed water heater
								20,232 00		
								4,046 40		
							has 20% \$ 16,185 60			

Lee Ellery
Superintendent.

Mint Building, Denver, Colo.,

March 31, 1904.

Sheet 22.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Excavation	cu. yd.	1500	40	600			12,000 c. y	4800	40	Excavation
Concrete	"	250	6.00	1,500			5,900 "	35,400	6.00	Concrete
Plastering	sq. "	700	70	490			110 M	2,200	20.00	Common brick
Plaster cornice	lin. ft.	400	1.50	600			50 "	3,000	60.00	Fire brick
Marble Work	sq. "	200	2.00	400			20 "	2,000	100.00	Granulated brick
Copper "	"	167	1.00	167			15000 sq. ft.	7,500	.50	F.C. Partition
Windows		30	40.00	1,200	4957.00		3000 "	1,950	.68	" Floor arches
					4957.00		15400 c. "	38,500	2.50	Granite
					4957.00		10,000 sq. "	1,500	.15	Galvanized iron flues
					4,461.30		150,000 lb.	9,000	.06	Steel floor framing
							100,000 "	3,000	.03	" framing, coal shaft
							94,000 "	6,580	.07	Floor ceiling
							100,000 "	3,000	.03	Vault rising
							20,000 "	2,000	.10	Bayning of ceiling lights
							18,300 sq. ft.	12,810	.70	Plastering
							2,100 lin. ft.	3,150	1.00	Plaster cornice
							5,500 sq. "	11,000	2.00	Marble wainscot
							2,967	2,967	1.00	Copper work
								11,000		Stair work
								23,500		Window Grilles
							8,000 sq. ft.	2,800	.35	Sidewalk
							650 lin. "	975	1.50	Street curb.
								2,000		Iron balustrades
							80	3,200		Windows
							2,000 sq. ft.	3,000	1.00	Flagging, 2nd floor
								300		Carbide standards
							2	4,000		Bronze doors.
								201,132.00		
							Less 10%	20,113.20		
								181,018.80		

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Artesian Well	ft.	270	32 ⁵	877.50		6,800 ft.	10,200	1 ⁰⁰	Plumbing pipe	
Marble Work	sq. ft.	2,000	1 ⁵⁰	3,000.00		7,800 "	3,900	.50	Steam fitting pipe	
Heating Pipe	lin. "	1,400	.50	700.00			300		Economizer	
Medium pressure steam pipe	" "	200	3 ⁵⁰	700.00		1,800 "	3,600	2 ⁰⁰	Galvanized iron vent ducts	
Electric elevator work				400.00	5,677.50	33,000 "	6,600	.20	Electric wire conduits	
						700 "	2,275	3 ²⁵	Artesian well	
				Less 20%	11,135.50	357	718	2 ⁰⁰	Outlet boxes	
					\$4,542.00	3000 sq. ft.	4,500	1 ⁰⁰	Marble	
						84	1,680	20	Radiators	
							1,500		1/2 cost stack, bracing	
							600		" draft fan and engine	
							1,050		3 ⁰⁰ High & medium pressure pipes	
							16,400		Elevator work.	
							53,323.00			
						Less 20%	10,664.60			
							\$42,658.40			
1/2 cost smoke stack & bracing				1,500		1	6,000		Economizer	
" " draft fan & engine				582			3,000		Power wiring	
Air compressor work				300	2,382.00		1,500		1/2 cost smoke stack & bracing	
							582		" " draft fan and engine	
							300		Air compressor work	
						Less 20%	11,382.09			
							2,276.40			
							\$9,105.60			
Forward.....										

Lee Ellery
Superintendent

Lee Ellery,
Superintendent

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of Mint Building, erecting
Quarters at Denver, Colo., March 31, 1904

ARTICLES.	NUMBER OR QUANTITY.	COST.	CONDITION.
Temporary office at site	1	474	Good
fence "	1	368	"
Office desk (Supt.)	1	22	"
" " { Clerk }	1	18	"
" " { Inspector }	1	10	"
" Chains	2	7	"
" "	4	9	"
Typewriter	1	90	"
Heating stove	1	750	"
Water cooler	1	325	"
Bookcase	1	500	"
Scales	1	250	"
Lamp	1	60	"
Oil can	1	15	"
Glasses	6	25	Broken
Towels	2	25	Worn out
Thermometers	6	250	Stolen
Brought forward.....			

Lee Ellery
Superintendent.

Mint Building, Denver, Colo.

February 29, 1904.

Sheet 22.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Concrete	Forward.....	cu. yd. 100	6.00	600			10,500 cu. yd.	4200		40 Excavation
Flagging		Sq. ft. 2000	1.50	3,000			5,650 "	33,900		600 Concrete
Enamelled brick		M 10	100.	1,000			110 M	2,200		20 Common brick
Marble Wainscot		Sq. ft. 700	2.00	1,400			50 "	3,000		60 Fire Brick
Iron Stairs				2,000			20 "	2,000		100 Enamelled Brick
lamp Standards				300			15,000 sq. ft.	7,500		50 F.C. Partition
Bronze Doors		2		4,000			3000 "	1,950		65 " Floor plates
Copper work		" 800	1.00	800			15,400 c. "	38,500		250 Granite
Mudrooms		40		1,600			10,000 sq. "	1,500		15 Galvanized Iron Flues
					14,700.00		150,000 lb.	9,000		06 Steel floor framing
					Less 10%		100,000 "	3,000		03 " framing coal shaft
					14,700.00		94,000 "	6,580		07 False ceiling
					11,230.00		100,000 "	3,000		03 Vault linings
							20,000 "	2,000		10 Framing of ceiling lights
							17,600 sq. ft.	12,320		70 Plastering
							1,700 lin. ft.	2,550		150 Plaster cornice
							8,300 sq. ft.	10,600		200 Marble wainscot
							2,800 "	2,800		100 Copper work
								11,000		04 Air work
								23,500		Window Grilles
							8,000 sq. "	2,800		35 Sidewalk
							650 lin. "	975		150 Street curb
								2,000		Iron balustrades
							50	2,000		Windows
							2000 sq. ft.	3,000		150 Flagging, 2nd floor
								300		lamp Standards
							2	1,200		Bronze doors
								196,175.00		
							Less 10%	176,557.50		
								176,557.50		
Plumbing Well	Sum. ft. 100	3.25	325				6,800 ft.	10,200		150 Plumbing pipe
Marble	Sq. " 500	1.50	750				6,400 "	3,200		50 Steam heating pipe
Radiators	" 14	20.00	280					300		Economizer
Steam heating pipe	" 1,000	.50	500				1,500 "	3,600		200 Galv. Iron Vent ducts
Stack bracing			1,500				53,000 "	6,600		20 Electric Wire, Conduits
Draft fan and engine			600				430 "	1,397.50		325 Plumbing Well
High pressure Steam pipe	" 100	3.50	350				357	718		200 Outlet poles
Elevators			10,000				1,000 "	1,500		150 Marble
					14,305.00		84	1,680		20 Radiators
					Less 20%			1,500		1/2 inch Stack bracing
					11,444.00			600		" Draft fan and engine
							100 "	350		350 High pressure steam pipe
								16,000		Elevator work
							Less 20%	14,645.50		
								14,645.50		
								38,116.40		
Economizer			6,000				1	6,000		Economizer
Power Wiring			1,000					3,000		Power Wiring
					7,000.00			9,000		
					Less 20%			7,200		
					5,600.00					
Forward.....										

Lee Ellery
Superintendent

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

[illegible]

Mint Building, Denver, Colo.

December 31, 1903.

Sheet 22.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Enamelled brick	M	10	100.	1,000			10,500 c. y.	4,200	1/6	Excavation
Copper work	Sq. ft.	500	1.00	500			5,550 "	33,300	6.00	Concrete
Plaster cornice	lin. "	200	1.50	300			110 M	2,200	20.00	Common brick
Marble Wainscot	Sq. "	2,000	2.00	4,000			50 "	3,000	60.00	Fire Brick
Windows		10	40.00	400			10 "	1,000	100.00	Enamelled brick
Concrete	Cu yds	100	6.00	600	6,800.00		15,000 Sq. ft.	7,500	50	F.C. Partition
					Less 10%	680.00	3,000 "	1,950	65 "	" Floor Arches
						6,120.00	15,400 c. "	38,500	250	Granite
							10,000 Sq. ft.	1,500	15	Galvanized Iron Flues
							150,000 lbs	9,000	06	Steel floor framing
							100,000 "	3,000	03	" Framing, coal shaft
							94,000 "	6,580	07	Falke bedding
							100,000 "	3,000	03	Vault lining
							20,000 "	2,000	10	Fixing of ceiling lights
							17,600 sq. yds	12,320	70	Plastering
							1,700 lin. ft.	2,550	150	Plaster cornice
							4,600 Sq. "	9,200	2.00	Marble Wainscot
							2,000 "	2,000	1.00	Copper work
								9,000		Spair work
								23,500		Window Grilles
							8,000 Sq. ft.	2,800	35	Sidewalk
							650 lin. "	975	150	Street curb.
								2,000		Iron balustrades
							10	400		Windows
								181,475.00	35,230	
							Less 10%	18,147.50		
								163,327.50		
Plumbing piping	lin. ft.	1,000	1.50	1,500			6,000 lin. ft.	9,000	150	Plumbing piping
Marble	Sq. "	500	1.50	750			4,400 "	2,200	50	Steam Heating
Radiators		10	20.00	200				300		Economizer
Galvanized Iron Vent Ducts	Sq. "	100	2.00	200			1,800 "	3,600	2.00	Gal. Iron Vent Ducts
Electric Wire Conduits	lin. "	1,000	.20	200			33,000 "	6,600	2.0	Elec. Wire Conduits
Outlet Boxes		238	2.00	476	3,326.00		330 "	1,072.50	325	Alexjaw Well
					Less 20%	665.20	359	718	2.00	Outlet Boxes
						2,660.80	500 Sq. "	750	150	Marble
							10	200	20.00	Radiators
								24,440.50		
							Less 20%	4,888.10		
								19,552.40		
								2,000		Power wiring
							Less 20%	400		
								1,600		
Forward.....										

Lee Miller
Superintendent

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of Mint Building, erecting
 at Denver, Colorado, December 31, 1903.

ARTICLES.	NUMBER OR QUANTITY.	COST.	CONDITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CONDITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CONDITION.
Temporary office on site	1	474.00	Good	Brought forward.....				Brought forward.....			
Tables " "	1	368.00	"								
Office Desk (Supt.)	1	22.00	"								
" " (Clerk)	1	18.00	"								
" " (Inspector)	1	10.00	"								
" Chairs	2	7.00	"								
" "	4	9.00	"								
Typewriter	1	90.00	"								
Heating Stove	1	7.50	"								
Water Cooler	1	3.25	"								
Bookcase	1	5.00	"								
Bales	1	2.50	"								
Hamper	1	.60	"								
Oil can	1	.15	"								
Glasses	6	2.50	Broken								
Jewels	2	2.50	Stolen								
Thermometers	6	2.50	Stolen								
Carried forward.....				Carried forward.....							
		\$1,018.00									

Leo Ellery
 Superintendent.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Steel framing (coal vault)	lbs.	50,000	.03	1,500			✓ 19,500 e. y	4,200	✓	40 Excavation
Sidewalk	sq. ft.	6,000	.35	2,100			✓ 5,450 " "	32,700	✓	600 Concrete
Granite	cu. ft.	1200	2.50	3,000			✓ 110 M	2,200	✓	2000 Common brick
Copper work	sq. ft.	1500	1.00	1,500			✓ 50 "	3,000	✓	6000 Fire Brick
Plastering	sq. yd.	600	.70	420			✓ 15000 sq. ft.	7,500	✓	50 H.C. Partition
Corrises in rooms	lin. ft.	1000	1.50	1,500			✓ 3,000 " "	1,950	✓	65 " Floor Arches
Marble Wainscoting	sq. "	2000	2.00	4,000			✓ 15,400 c. "	38,500	✓	250 Granite
Concrete	cu. yd.	300	6.00	1,800	15,820.00		✓ 10,000 " lbs.	1,500	✓	15 Galvanized Iron Flue
			Less 10%		\$ 1,582.00		✓ 150,000 lbs.	9,000	✓	50 Steel floor framing
					\$ 14,238.00		✓ 100,000 "	3,000	✓	03 " framing, coal vault.
							✓ 94,000 "	6,580	✓	07 False ceilings
							✓ 100,000 "	3,000	✓	03 Vault lining
							✓ 20,000 "	2,000	✓	10 Framing of ceiling lights
							✓ 17,600 sq. ft.	12,320	✓	70 Plastering
							✓ 1,500 lin. ft.	2,250	✓	150 Plaster cornice
							✓ 2,600 sq. "	5,200	✓	200 Marble Wainscoting
							✓ 1,500 " "	1,500	✓	100 Copper work
							✓ 9,000		✓	Stairwork
							✓ 23,800		✓	Window Sillies
							✓ 8,000 sq. ft.	2,800	✓	35 Sidewalk
							✓ 650 lin. "	975	✓	150 Street curb.
							✓ 2,000		✓	Iron Balustrades
							Less 10%	174,675.00		
								\$ 17,467.50		
								\$ 157,207.50		
Plumbing piping	lin. ft.	500	1.50	750.00			5000 lin. ft.	7,500.00	1.50	Plumbing piping
Steam Heating	" "	1000	.50	500.00			4400 "	2,200.00	.50	Steam Heating
Economizer @ \$6.00. 5% completed				300.00				300.00		Economizer
Galvanized Vent Ducts	" "	200	2.00	400.00	1,950.00		1700 "	3,400.00	2.00	Gal. Iron Vent Ducts
					Less 20%		32,000 "	6,400.00	2.0	Elec. Wire Conduits
					\$ 3,900.00		330 "	1,072.50	3.25	Artesian Well
					\$ 1,560.00		121	2,420.00	2.00	Outlet boxes.
								\$ 21,114.50		
							Less 20%	4,222.90		
								\$ 16,891.60		
								2,000.00		Paver Wiring
							Less 20%	400		
								1,600		
Forward.....										

Lee J. Giller
Superintendent

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

[illegible]

Mint Building, Denver, Colo.

September 30, 1903.

Sheet 22.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.

MEASURE.

QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.

TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.

AVERAGE COST.

REMARKS.

Quantity. Price. Cost. Aggregate. Per quantity or piece.

Quantity. Aggregate. Per quantity or piece.

Forward.....

Concrete
Granite
Plastering
Common brick
Fire brick
Iron balustrades
Stair work
Window grilles

cu. yds.	600	6.00	3600		
" ft.	6000	2.50	15000		
sq. yds.	7000	.70	4900		
M	30	20.00	600		
"	20	60.00	1200		
			2000		
			7000		
			23000	56300	
			Less 10%	50670	

10,500 cu. yd.	4200	40	Excavation
4,350 "	26,100	600	Concrete
110 M	2,200	20	Common brick
50 "	3,000	60	Fire brick
15000 sq. ft.	7500	50	I. C. Partition
3,000 "	1,950	65	" " Floor Arches
13,200 cu. "	33,000	25	Granite in walls
10,000 lbs	1,500	15	Spl. Iron Tiles
150,000 "	9,000	06	Steel floor framing
94,000 "	6,580	07	Falce ceilings
100,000 "	3,000	03	Vault Rinnings
20,000 "	2,000	10	Framing ceiling lights
16,000 sq. yd.	11,200	70	Plastering
	9,000		Stair work
	23,500		Window grilles
	2,000		Iron balustrades
	145,730		
	Less 10%		131,157

Plumbing piping
Steam Heating

lin. ft.	800	1.50	1200		
" "	100	.50	50	1250	
			Less 20%	1000	

4,500 lin. ft.	6750	150	Plumbing piping
3400 "	1700	50	Steam Heating
1,500 "	3000	20	Spl. Iron Vent Ducts
32,000 "	6400	20	Exc. Wire Conduits
330 "	1,072.50	325	Artesian Well
121	242	20	Outlet Pipes
	19,164.50		
	Less 20%		15,331.60

Power wiring

	2000	2,000	
Less 20%		400	
		1,600	

	2,000	
	400	
	1,600	

Power wiring

Lee, Vallery
Superintendent

Forward.....

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of Mint Building, erecting
Quarterly at Denver, Colo, September 30, 1903.

ARTICLES.	NUMBER OR QUANTITY.	COST.	CONDITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CONDITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CONDITION.
Temporary office on site	1	474.00	Good	Brought forward.....				Brought forward.....			
" " " "	1	368.00	"								
Office desk (Supt.)	1	22.00	"								
" " (Clerk)	1	18.00	"								
" " (Inspector)	1	10.00	"								
" chairs	2	7.00	"								
" "	4	9.00	"								
Typewriter	1	90.00	"								
Heating Stove	1	75.00	"								
Water cooler	1	3.25	"								
Bookcase	1	5.00	"								
Scales	1	2.50	"								
Lamp	1	6.00	"								
Oil can	1	1.50	"								
Glasses	6	2.50	Broken								
Tools	2	2.50	Worn out								
Carried forward.....		1017.50		Carried forward.....							

Lee Ulery
Superintendent.

Mint Building, Denver, Colo.

August 31, 1903.

Sheet 22.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.

MEASURE.

QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.

TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.

AVERAGE COST.

REMARKS.

Quantity. Price. Cost. Aggregate. Per quantity or piece.

Quantity. Aggregate. Per quantity or piece.

Forward.....

Concrete
Granite
6" J. C. Partitions
Iron framing of ceilings
Plastering
Stair work
Window Sillies

c. yds.	800	6 ⁰⁰	4 800 00		
c. ft.	4000	2 ⁵⁰	10 000 00		
sq. "	3000	.50	1 500 00		
lbs.	4000	.07	280 00		
sq. yds.	7.000	.70	4 900 00		
			1 000 00		
			1 500 00	23 980 00	
		Less 10%		2 398 00	
				21 582 00	

10,500 c. y.	4,200 00	
3,750 "	22,500 00	
80 M	1,600 00	
30 "	1,800 00	
15000 c. ft.	7,500 00	
3000 "	1,950 00	
7200 c.	18,000 00	
19000 lbs.	1,500 00	
150,000 "	9,000 00	
94,000 "	6,580 00	
100,000 "	3,000 00	
20,000 "	2,000 00	
9,000 s. y.	6,300 00	
	2,000 00	
	1,500 00	
	84,430 00	
Less 10%	8,443 00	
	75,987 00	

Excavation
Concrete
Common brick
Fire brick
J. C. Partitions
Flon trches
Granite in walls
Gal. iron plates
Gal. floor framing
Gal. ceilings
Vault lining
Framing of ceiling lights
Plastering
Stair work
Window Sillies

Plumbing piping
Steam heating
Galv. iron vent ducts
Elec. wire conduits

lin. ft.	400	1 ⁵⁰	600 00		
"	300	.50	150 00		
"	600	2.00	1,200 00		
"	2000	.20	400 00	2 350 00	
		Less 20%		470 00	
				1,880 00	

3700 lin. ft.	5,550 00	
3300 "	1,650 00	
1500 "	3,000 00	
32000 "	6,400 00	
330 "	1,072 50	
121 "	242 00	
	17,914 50	
Less 20%	3,582 90	
	14,331 60	

Plumbing piping
Steam heating "
Galv. iron vent ducts
Elec. wire conduits
Pleasant well
Outlet boxes

Power Wiring

2000	2,000 00	
Less 20%	400 00	
	1,600 00	

2,000 00	
Less 20%	400 00
	1,600 00

Power Wiring

Lee Vallery,
Superintendent.

Forward.....

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.		REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.		
Excavation	cu yds	500	.40	200			10,500 cu yd	4,200		40	Excavation
Concrete	"	1000	6.00	6,000			2,950	17,700		6.00	Concrete
Granite	"	2000	2.50	5,000			80	1,600		20.00	Common brick
F.C. Floor Arches	sq ft	2000	.65	1,300			30	1,800		60.00	Fire brick
" Partition	"	4000	.50	2,000			12000	6,000		.50	F.C. partition
False Ceiling	lb	10,000	.07	700			3000	1,950		.65	" floor arches
Framing of ceiling lights	"	10,000	.10	1,000			3200	8,000		2.00	Granite in walls
Gal. Iron flue chimneys	sq ft	8000	.15	1,200			10,000	1,500		.15	Gal. iron flues
Plastering	"	2000	.70	1,400			150,000	9,000		.06	Steel floor framing
Rear Stair Work					19,800.00		90,000	6,300		.07	False ceiling
					1,980.00		100,000	3,000		.03	Vault lighting
					17,820.00		20,000	2,000		.10	Framing of ceiling lights
								1,000			Stair Work
							2,000	1,400		.70	Plastering
								\$65,450			
							Less 10%	6,545			
								\$58,905			
											Amount of vouchers paid to date
											\$50,400.00
Plumbing piping	line ft	600	1.50	900			3,300	4,950.00		1.50	Plumbing piping
Steam Heating "	"	200	.50	100			3000	1,500.00		.50	Steam Heating piping
Gal. Iron Vent Ducts	"	400	2.00	800			900	1,800.00		2.00	Gal. Iron Vent Ducts
Electric Wire Conduits	"	15000	.20	3,000			30,000	6,000.00		.20	Electric Wire Conduits
Outlet Boxes		121	2.00	242	5,042.00		330	1,072.50		3.35	Electrician Well
							121	242.00		2.00	Outlet Boxes
								15,564.50			
							Less 20%	3,112.90			
								12,451.60			

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

[illegible]

DUPLICATE

Lee Ollery
Superintendent.

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of Mint Building, erecting
 QUARTERLY) at Denver, Colo., June 30 - 1903, 189

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary office on site.	/	474 00		Brought forward				Brought forward			
Office desk (Supt.)	/	368 00									
" " (Clerk)	/	22 00									
" " (Clerk)	/	18 00									
" chair	/	10 00									
" chair	2	7 00									
" chair	4	9 00									
Typewriter.	/	90 00									
Leathering Stone	/	7 50									
Water Cooler	/	3 25									
Bookcase	/	5 00									
Seals	/	2 50									
Lamp	/	60									
Oil can	/	15									
Glasses	6	25 Broken									
Tools.	2	25 New set.									
Carried forward				Carried forward							
		\$ 1,017 50									

Lee Sully
 Superintendent.

May 30, 1903.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.		
6" F.G. partition Concrete Common brick Sub floor framing	Forward..... sq ft. ch 1/2 in No lvs.	2,000 800 50 100,000	.50 6. ⁰⁰ 20. ⁰⁰ .06	1,000 00 4,800 00 1,000 00 <u>6,000 00</u>			10,000 cy 80,000 lbs 100,000 " 7,000 sq ft 950 c yds 50 M 100,000 lbs	4,000 00 5,600 00 3,000 00 8,500 00 5,700 00 1,000 00 6,000 00 <u>28,800 00</u>		✓ 40 Excavation ✓ ✓ 07 False ceiling Steelwork ✓ ✓ 03 Vault lining x 50 6" F.G. partition x 6. ⁰⁰ Concrete x 20. ⁰⁰ Common brick x 56 Sub floor framing
			Less 10%		(1,280 00)	\$ 11,520 00	Less 10%	2,880 00 <u>25,920 00</u>		
Plumbing piping Steam Heating piping Artesian Well	lin. ft. " "	2800 2200 330	1.50 .50 3.25	4,200 00 1,100 00 <u>1,072 50</u>		2,872 50	2000 lin. ft. 2,100 " 330 "	3,000 00 1,050 00 <u>1,072 50</u> 5,122 50		150 Plumbing piping 50 Steam Heating Piping 325 Artesian Well
			Less 20%		574 50 <u>2,298 00</u>		Less 20%	1,024 50 <u>4,098 00</u>		

Duplicate

Lee Ellery
Superintendent

U. S. Mint Building, Denver, Colo.

April 30, 1903.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....							10,000 c. yds	4,000.00	✓	40 Excavation
Concrete	cu. yds	150	6.00	900.00			80,000 lbs	5,600.00	✓	07 False Ceiling Steelwork
Steel Vault Lining	lbs.	88,000	.03	2,640.00			100,000 "	3,000.00	✓	03 Vault Lining
6" F.C. Partition	Sq. ft.	4,000	.50	2,000.00	5,540.00		5,000 s. ft.	2,500.00		50 6" F.C. Partition
					Less 10%	554.00	150 c. yds	900.00	✓	600 Concrete
						4,986.00		16,000.00		
							Less 10%	1,600.00		
								14,400.00		
Plumbing piping	lin. ft.	1200	1.50	1,800.00			1200 lin. ft.	1,800.00		150 Plumbing piping
Steam Heating piping	" "	900	.50	450.00	2,250.00		900 " "	450.00		50 Steam Heating piping
					Less 20%	450.00		2,250.00		
						1,800.00	Less 20%	450.00		
								1,800.00		

Duplicate

Lee Ellery
Superintendent.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

[illegible]

Lee Ellery
Superintendent

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of Mint Building, erecting
Quarterly at Denver, Colorado., March 31 1903, 189

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary office en site	/	474 00	
" " "	/	368 00	
Office desk (Supt.)	/	22 00	
" " (clerk)	/	18 00	
" " (inspector)	/	10 00	
" Chairs	2	7 00	
" "	4	9 00	
Typeewriter	/	90 00	
Melting stove	/	7 50	
Water cooler	/	3 25	
Brookcase	/	5 00	
Scales	/	2 50	
Ramp	/	60	
Oil can	/	15	
Glasses	6	25 Broken	
Jewels	2	25 Homant.	
Carried forward.....		\$1,017 50	

Lee Vallery
Superintendent

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

[illegible]

Lee Ellery
Superintendent

MONTHLY *Quarterly* INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of Mint Building, erecting
at Denver, Colorado, December 31, 1902, 189

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary office on site	1	474 00	Good	Brought forward				Brought forward			
" fence "	1	368 00	"								
Office desk (Supt.)	1	22 00	"								
" (Clerk)	1	18 00	"								
" (Inspr.)	1	10 00	"								
" chairs	2	7 00	"								
"	4	9 00	"								
Typewriter	1	90 00	"								
Heating stove	1	7 50	"								
Water cooler	1	3 25	"								
Bookcase	1	5 00	"								
Scales	1	2 50	"								
Ramp	1	60	"								
Oil can	1	15	"								
Glasses	6	25	Broken								
Towels	2	25	Worn out								
Carried forward		1,017 50		Carried forward							

Lee Valley
Superintendent.

U. S. Mint Building, Denver, Colo.

November 29, 1902.

Sheet 22.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	

Excavation

Forward.....

cubic yards 2200 .40 880 00 880 00
Less 10% 88 00
\$ 792 00

4800 c. y. 1920 00
Less 10% 192 00
\$ 1728 00

Duplicate

792

1728 00

Lee Vallery
Superintendent.

U.S. Mint Building, Denver Colo

October 31. 1902.

Sheet 22.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.		
Excavation	Forward	2600 cu yds	1400	.40	560 00	560 00	2600 cu y.	1040 00		40	Excavation
					Less 10%.	\$ 504 00		Less 10%.	\$ 936 00		
						\$ 504 00					

Duplicate

Lee Vallery
Superintendent.

Duplicate

Lee Ellery
Superintendent

U. S. Mint Building, Denver, Colo,

September 30, 1902.

Sheet 22.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.

MEASURE.

QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.

TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.

AVERAGE COST.

REMARKS.

Excavation

Forward.....

cubic yards 1200 40¢ 480 00
Less 10% wind 48 00
432 00

1200 c. y. 480 00
Less 10% 48 00
432 00

40 Excavation

Duplicate

432 00

432 00

Lee Ullery
Superintendent.

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of Mint Building, erecting
 Quarterly at Denver, Colorado, September 30, 1902, 189

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary Office on site	1	474.00	Good	Brought forward				Brought forward			
" Fence	1	368.00	"								
Office Desk (Supt.)	1	22.00	"								
" (Clerk)	1	18.00	"								
" (Inspector)	1	10.00	"								
" Chairs	2	7.00	"								
"	4	19.00	"								
Typewriter	1	90.00	"								
Heating Stove	1	7.50	"								
Water Cooler	1	13.25	"								
Book case	1	5.00	"								
Scales	1	2.50	"								
Lamp	1	.60	"								
Oil can	1	.15	"								
Glasses	6	25	Broken								
Towels	2	25	Worn out								
Carried forward		1,017.50		Carried forward							

Duplicate

Lee Vallery
 Superintendent